

**ECR. 11.0 - DAILY WORK DONE REPORT**

Date : 10/08/2018

Page No : 1 of 5

Made by : QHSE

Approved by : MD

Rev. No : 0

Vessel: BITU ATLANTIC

Year: 2018

Department: DECK

Date (dd/mm/yyyy): 31.10.2018

Month: OCTOBER

**Note:**

- This form must be filled up on daily basis
- For each department (Deck / Engine / Electrical) a separate work done report is to be prepared.
- The Deck work done report to include Bridge & Accommodation
- Every Sunday the updated electronic copy shall be sent to [technical@maritec.be](mailto:technical@maritec.be)
- At the end of the month, complete signed report shall be sent along with the monthly documents

Date	Place	Work Description
1 <sup>st</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Chipping of catwalk railing & grating resting angle in progress. Chipping of Stbd anchor wash pipe completed. Painting of FPK store entrance completed. Monitoring of hull painting carried out. Load testing of Provision crane completed. Boxing back of Ballast pumps strainers completed. Fittment of new Gratings in place in progress.
2 <sup>nd</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Chipping of catwalk railing & grating resting angle in progress. Securing of Port & Stbd anchor in place completed. Stowing of ETA chain fwd completed. Load testing of Midship crane completed. Fittment of new Gratings in place in progress. Placing of Fire extinguishers back in place in progress.
3 <sup>rd</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Chipping of catwalk railing & grating resting angle in progress. Fittment of new Gratings in place in progress. Attended undocking stations. Attended mooring stations for shifting vessel to a new location. Placing of Fire extinguishers back in place in progress. Refilling of Hydraulic pump for remote v/v system completed. Inspection of seachest & overboard v/v's carried out.
4 <sup>th</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Chipping of catwalk railing & grating resting angle completed. Fittment of new Gratings in place in progress. Testing of Remote V/V hydraulic system in progress. Inspection of lifeboats carried out. Inspection of deck chipping carried out.
5 <sup>th</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Fittment of new Gratings in place in progress. Testing of Remote V/V hydraulic system in progress. Inspection of deck chipping carried out. Closing of COT inspection manholes in

To be filed on board in ECR 11.0 folder



**ECR. 11.0 - DAILY WORK DONE REPORT**

Date : 10/08/2018

Page No : 2 of 5

Made by : QHSE

Approved by : MD

Rev. No : 0

		progress.
6 <sup>th</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Fittment of new Gratings in place in progress. Testing of Remote V/V hydraulic system in progress. Inspection of deck chipping carried out. Closing of COT inspection manholes in progress. Inspection of Lifeboat painting carried out.
7 <sup>st</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Fittment of new Gratings in place completed. Testing of Remote V/V hydraulic system in progress. Inspection of deck chipping carried out. Closing of COT inspection manholes in progress. Stencilling of Lifeboats completed.
8 <sup>th</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Testing of Remote V/V hydraulic system in progress. Inspection of deck chipping carried out. Closing of COT inspection manholes completed. Stencilling of Lifeboats completed. Fittment of trays for Hydraulic boxes on deck completed. Chipping, Painting & Fittment of Hydraulic pipes cover completed. Covering of Hydraulic unions with denso tape completed. Inspection of Lifejackets completed. Ballasting as per Inclining test plan in progress. Renewal of Mastriser stay wires in progress.
9 <sup>th</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Testing of Remote V/V hydraulic system in completed. Inspection of deck chipping carried out. Ballasting as per Inclining test plan in progress. Renewal of Mastriser stay wires in completed. Chipping & priming of Mastriser in progress. Painting of Walkway railings in progress. Fittment of Butterfly nuts on cargo tank domes in progress. Prepation of marking plates for foam/ fire isolation v/v in progress. Attended lifeboat hook's On/Off load test.
10 <sup>th</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Inspection of deck chipping carried out. Ballasting as per Inclining test plan in progress. Chipping & priming of Mastriser completed. Painting of Walkway railings in progress. Fittment of Butterfly nuts on cargo tank domes completed. Prepation of marking plates for foam/ fire isolation v/v in progress. Shifting of wasted gratings to gaqrbage bin completed. Renewal of Lifeboat ladders in progress.
11 <sup>th</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Shifting of spare valves for thermal oil system to Fpk store completed. Received deck & cabin stores. Eduction of WBT completed. Prepared vessel for Inclining experiment. Removal of Garbage from deck completed. Assisted in inspection of COT for Thermal oil system commissioning. Inspection of Stbd COT cleaning carried out. Renewal of lifeboat ladders completed.
12 <sup>th</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Attended mooring stations for Inclining experiment. Assisting Yard for carrying out Inclining experiment. Arranging of deck store completed. Refilling of Hydraulic pump carried



**ECR. 11.0 - DAILY WORK DONE REPORT**

Date : 10/08/2018

Page No : 3of 5

Made by :QHSE

Approved by : MD

Rev. No : 0

		out.
13 <sup>th</sup>	DryDock	General accommodation cleaning carried out,Fire ,Safety, Security rounds carried out.Preparation of Garbage storage drums in progress.Chipping of funnel top area carried out. Chipping of ladder area on deck in progress. Positioning back of Lifeboat equipments carried out. Purging of Remote v/v hydraulic system in progress.
14 <sup>th</sup>	DryDock	General accommodation cleaning carried out,Fire ,Safety, Security rounds carried out.Preparation of Garbage storage drums in progress. Chipping of ladder area on deck in progress. Purging of Remote v/v hydraulic system in progress.
15 <sup>th</sup>	DryDock	General accommodation cleaning carried out,Fire ,Safety, Security rounds carried out.Preparation of Garbage storage drums in progress.. Chipping of ladder area on deck in progress.. Purging of Remote v/v hydraulic system completed. Closing of manholes for Drinking water tank, Cofferdam , void space fwd completed. Painting of walkway railing in progress. Chipping & painting of stbd side manifold area gooseneck & Nrv completed.
16 <sup>th</sup>	DryDock	General accommodation cleaning carried out,Fire ,Safety, Security rounds carried out.Preparation of Garbage storage drums in progress.. Chipping of ladder area on deck in progress.. Purging of Remote v/v hydraulic system completed. Painting of walkway railing in progress.
17 <sup>th</sup>	DryDock	General accommodation cleaning carried out,Fire ,Safety, Security rounds carried out.Preparation of Garbage storage drums completed. Chipping of ladder area on deck in progress.. Painting of walkway railing in progress. Receiving of stores carried out. Shifting of V/V's to Fpk in progress.
18 <sup>th</sup>	DryDock	General accommodation cleaning carried out,Fire ,Safety, Security rounds carried out. Chipping of ladder area on deck in progress. Painting of walkway railing in progress.
19 <sup>th</sup>	DryDock	General accommodation cleaning carried out,Fire ,Safety, Security rounds carried out,Attended mooring.Installation of .Gangway sheaves on port & stbd gangway installation complete.Resting pads installation on gangways in progress.Assisted for painting in engine room.Top coat painting of Port windlass completed.. B deck Port side area chipping and priming completed.Chipping and priming of Stbd side life raft stand/E'gy light completed. Installation of liferafts on board completed
20 <sup>th</sup>	DryDock	General accommodation cleaning carried out,Fire ,Safety, Security rounds carried out,Attended mooring.Fitting of U clamps on PV valves completed. Top coat painting of cargo tank domes completed. Priming and Painting of wheel for gangway sheaves completed.. Chipping of port aft winch brake liner area carried out..
21 <sup>st</sup>	DryDock	General accommodation cleaning carried out,Fire ,Safety, Security rounds carried out,Attended mooring.Installation of Gangway sheaves and resting pads in progress.Assisted for painting in engine room. Priming and top coat painting of port aft brake liner & motor area




**ECR. 11.0 - DAILY WORK DONE REPORT**

Date : 10/08/2018  
 Page No : 4 of 5  
 Made by : QHSE  
 Approved by : MD  
 Rev. No : 0

		completed. Priming of Fwd port windlass completed. Top coat painting of Port windlass in progress. Fitting of WBT tank domes in progress. Fire hose boxes fitted back in position
22 <sup>nd</sup>	DryDock	General accommodation cleaning carried out, Fire, Safety, Security rounds carried out. Receiving of various stores. Prepared vessel for departure from drydock.
23 <sup>rd</sup>	DryDock	General accommodation cleaning carried out. Fire, Safety, Security rounds carried out. Receiving of various stores. Prepared vessel for departure from drydock
24 <sup>th</sup>	At Sea	General accommodation cleaning carried out. Fire, Safety, Security rounds carried out. Departure anchor stations attended. Securing of gangways done. Anchors secured for sea. Bridge watches attended. Lashing of loose items on main deck carried out.
25 <sup>th</sup>	At Sea	General accommodation cleaning carried out. Fire, Safety, Security rounds carried out. Bridge watches attended. Lashing of loose items in f/cle completed. Arranging of paint store completed. Turning of IG branch spectacle flanges completed.
26 <sup>th</sup>	At Sea	General accommodation cleaning carried out. Fire, Safety, Security rounds carried out. Bridge watches attended. Arresting of leaking IG spectacle flanges in progress. Arresting of leakage of leaking cargo tank hatches in progress. Stenciling & cleaning of main deck in progress. Cleaning of pumproom in progress.
27 <sup>th</sup>	At Sea	General accommodation cleaning carried out. Fire, Safety, Security rounds carried out. Bridge watches attended. Arresting of leaking IG spectacle flanges in progress. Arresting of leakage of leaking cargo tank hatches in progress. Stenciling & cleaning of main deck in progress. Cleaning of pumproom in progress.
28 <sup>th</sup>	At Sea	General accommodation cleaning carried out. Fire, Safety, Security rounds carried out. Bridge watches attended. Arresting of leaking IG spectacle flanges in progress. Arresting of leakage of leaking cargo tank hatches completed. Stenciling & cleaning of main deck in progress. Cleaning of pumproom completed.
29 <sup>th</sup>	At Sea	General accommodation cleaning carried out. Fire, Safety, Security rounds carried out. Stenciling of main deck in progress. Arresting of leakage on IG spectacle flanges to tanks completed.
30 <sup>th</sup>	At Sea	General accommodation cleaning carried out. Fire, Safety, Security rounds carried out. Pre loading checks carried out. Pre arrival Kemaman preparations carried out.
31 <sup>st</sup>	At Port	Vessel arrived Kemaman. Mooring stations attended. Cargo watches.

Name Chief Engineer (for Engineer report)

Signature

	<b>ECR. 11.0 - DAILY WORK DONE REPORT</b>	Date : 10/08/2018
		Page No : 5 of 5
		Made by : QHSE Approved by : MD Rev. No : 0

\_\_\_\_\_  
Name Chief Officer (for Deck report)

\_\_\_\_\_  
Signature

