

| Vessel: Bitu Atlantic | | | | | | | | | | | |
|----------------------------------|---|-----------------------------|-------------------------|---|--|--|--|-------------------------------------|---|---|---|
| Date (dd/mm/yy): <u>30/11/18</u> | | | | | | | | | | | |
| List Serial | List Serial No: Year/xxx: 2018 / 005 | | | | | | | | | | |
| Date defect | Defect No. D= deck E= Engine D or E year/ xxx | Priori ty yes / no | Class Item yes/no | open / closed/ in progre ss | Description / Details of the defect | Estimated date of completio n | REQ number | REQ deliv ered Yes / no | Ships' Comments / Date completed | Work to be carried out by -ship staff -riding gang -shore assistance | REMARKS by Superintendent or upon completion CORRECTIVE ACTION taken |
| 15/04/18 | E | | Y | Closed | M/E Due for O/H. As per R.Hours | 30.09.18 | ATL/022E | Yes | | ship staff | Done by Ship staff |
| 15/04/18 | E | | Y | Closed | A/E Due for OverH. As per R.Hours | 30.09.18 | ATL/006E ATL/007E ATL/008E ATL/009E | Yes | | ship staff | Done by Ship staff |
| 15/04/18 | E | | Y | Closed | All 3 Aux. Alternators need to be O/H | 06.07.18 | 10.07.18 | Yes | | ship staff | Alternator no-1 and 2 -3 completed cleaning with chemical and air gap clearance taken and recorded and inspection |
| 15/04/18 | E | | Y | Closed | Em'cy. Alternator to be O/H | 15.08.18 | | | | ship staff | Done by Ship staff |
| 15/04/18 | E | | | Closed | All Suc. & O/B V/V need to be O/H | 30.09.18 | N/A | | | shore assistance | Done by Shipyard |
| 15/04/18 | E | | | Closed | Water wash of Furnaces and tubes | 15.07.18 | ATL/017E | Yes | 25.05.2018 | ship staff | Done by Ship staff |
| 15/04/18 | E | | | Closed | In Steam Line all V/V to be O/H. | | | | 20.10.2018 | ship staff | Done by Ship staff |
| 15/04/18 | E | | | Closed | All steam line defective laggings to be rectify | | ATL/015E | Yes | 20.10.2018 | ship staff | Done by Ship staff |
| 15/04/18 | E | | | Closed | M/E exhaust gas pipe lines bellow to be change. | | N/A | | 22.05.2018 | Shore assistance | Done by Shipyard staff |



| 15/04/18 | E | Closed | Drain cooler tubes to be clean and anodes to be renewed. | | N/A | | 30.05.2018 | Shore assistance | Done by Shipyard staff |
|----------|---|--------|---|----------|----------|-----|------------|---------------------|---------------------------|
| 15/04/18 | E | Closed | M/E Jacket cooler No – 1 & 2 to be clean. | 30.09.18 | N/A | | 20.10.2018 | Ship staff | Done by Shipyard staff |
| 15/04/18 | E | Closed | Acc. Air Cond. Compressor clean condenser and anodes renewal | | N/A | | 27.07.2018 | Ship staff | Done by Ship staff |
| 15/04/18 | E | Closed | Acc. Air Cond. Compressor –change evaporator | | ATL/016E | Yes | 06.04.2018 | Shore assistance | Done by Shipyard staff |
| 15/04/18 | E | Closed | Refrig. No-1&2 Compressor clean condenser and anodes renewal | | N/A | | 06.06.2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | No. 2 Main Air Reservoir Inspection | | N/A | | 07.05.2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | Aux. Boiler Safety Valve O/H, Tested and Calibrated | | N/A | | 10.05.2018 | Shore assistance | Done by Shipyard staff |
| 15/04/18 | E | Closed | Econom. Boiler Safety Valve O/H, Tested and Calibrated | | N/A | | 10.05.2018 | Shore assistance | Done by Shipyard staff |
| 15/04/18 | E | Closed | Cascade Tank - cleaning | | N/A | | 10.05.2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | MGPS Valves to be O/H | | N/A | | 01.05.2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | ME FO Q.C.Valve Inlet – O/H | | | | 04.07.2018 | Ship Staff | Done by ship staff |
| 15/04/18 | E | Closed | C.W Expansion Tank cleaning | | N/A | | 10.05.2018 | Ship Staff | Done Ship staff |
| 15/04/18 | E | Closed | Service and Settling FO tanks Cleaning | | N/A | | | Shore assistance | Done by ship staff |
| 15/04/18 | E | Closed | No1. P and No. 1 Stbd . FO Stor. Tanks - cleaning | | N/A | | | Shore assistance | Done by Shipyard staff |
| 15/04/18 | E | Closed | ME L.O Cooler - cleaning | | N/A | | 30.06.2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | ME FO filters – cleaning | | N/A | | 31.05.2018 | Ship Staff | Done by Ship staff |



| 15/04/18 | E | Closed | ME LO filters - cleaning | | N/A | | 30.06.2018 | Ship Staff | Done by Ship staff |
|----------|---|--------|---|----------|----------|-----|------------|------------------|---------------------------|
| 15/04/18 | E | Closed | FWG - cleaning | | N/A | | 30.04.2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | Sea chests cleaning Filters high /low suction | | N/A | | 04.06.2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | L.O cooler for AE 1,2 & 3 to be clean. | | N/A | | 23.07.2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | Air cooler (F/w & Air side) for AE 1,2 & 3 to be clean. | | N/A | | 22.07.2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | Main Air Compressor 1 &2 need to be O/H. | 10.07.18 | ATL/014E | Yes | | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | Steam Boiler tube side to be pressure test. | | N/A | | 02.07.2018 | Ship Staff | Done by ship staff |
| 15/04/18 | E | Cancel | Navigation lights to be renewed | | | | May, 2018 | Ship Staff | Done by Ship staff |
| 15/04/18 | E | Closed | Pneumatic V/V of Em'cy Fire P/P Suction side to be O/H. | 02.07.18 | | | 12.07.2018 | Ship Staff | Done by ship staff |
| 15/04/18 | E | Closed | Pressure and Temp. Gauge Calibration + Certificate | | N/A | | 20.10.2018 | Ship Staff | Done by ship staff |
| 15/04/18 | E | Closed | Engine Crane –Test + Certificate | | N/A | | 20.10.2018 | Shore assistance | Done by ship staff |
| 15/04/18 | E | Closed | Slings and Lifting Device – Test + Certificate | | N/A | | 20.10.2018 | Shore assistance | Done by ship staff |
| 15/04/18 | E | Closed | Air Condition Refrig. S.W. Pump - Overhauling | | ATL/018E | Yes | 25.06.2018 | Ship Staff | Done by ship staff |
| 15/04/18 | E | Closed | Fire & General Service Pump - Overhauling | | ATL/019E | Yes | 20.05.2018 | Ship Staff | Done by Shipyard staff |
| 15/04/18 | E | Closed | Cooling S.W. Pump | | ATL/020E | Yes | 14.05.2018 | Ship Staff | Done by Shipyard staff |
| 15/04/18 | E | Closed | No. 2 F.O. Circulation Pump – Overhauling | | ATL/021E | Yes | 20.10.2018 | Ship Staff | Done by Shipyard staff |
| 15/04/18 | E | Closed | Various Pipes in E/R to be replace and eliminate lacking | | N/A | | 16.05.2018 | Ship Staff | Done by Shipyard staff |

| | | Date Page No | : 10/08/2018 :4 of 4 |
|---------|-------------------------|-----------------------------------|-------------------------|
| MARITEC | ECR. 10.0 – DEFECT LIST | Made by Approved by Rev. No | : QHSE : MD : 0 |

| 15/04/18 | E | | Closed | All purifiers to be clean and OH according RH schedule. | | ATL/010E ATL/011E ATL/012E | Yes | | |
|----------|---|-----|--------|---|----------|----------------------------------|-----|------------|--|
| 01/11/18 | E | Yes | Open | Main engine fuel oil viscosity control unit – steam control valve out of order | 15.12.18 | ATL/162E | | Ship Staff | |
| 04/11/18 | E | Yes | Open | Steam boiler feed water pump no. 2 electromotor burn | 15.12.18 | | | Ship Staff | |
| 12/11/18 | E | Yes | Open | MGPS chlorine attacker out of order | 15.12.18 | ATL/165E | | Ship Staff | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |



ANDRIESANU Dumitru Name Chief Engineer

To be completed on monthly basis and forwarded by Email & filed on board in ECR 10.0 folder