

Date Page No : 10/08/2018

:1 of 5

Made by : QHSE Approved by : MD Rev. No : 0

Vessel: Bitu Atlantic

Date (dd/mm/yy): 31/10/18

List Serial		(xx: <u>20</u>	<u>18 / 004</u>								
Date defect	Defect No. D= deck E= Engine D or E year/ xxx	Priori ty yes / no	Class Item yes/no	open / closed/ in progre ss	Description / Details of the defect	Estimated date of completio n	REQ number	REQ deliv ered Yes / no	Ships' Comments / Date completed	work to be carried out by -ship staff -riding gang -shore assistance	REMARKS by Superintendent or upon completion CORRECTIVE ACTION taken
15/04/18	E		Y	Closed	M/E Due for O/H. As per R.Hours	30.09.18	ATL/022E			ship staff	Done by Ship staff
15/04/18	Е		Y	Closed	A/E Due for OverH. As per R.Hours	30.09.18	ATL/006E ATL/007E ATL/008E ATL/009E			ship staff	Done by Ship staff
15/04/18	E		Y	Closed	All 3 Aux. Alternators need to be O/H	06.07.18	10.07.18			ship staff	Alternator no-1 and 2 -3 completed cleaning with chemical and air gap clearance taken and recorded and inspection
15/04/18	E		Y	Closed	Em'cy. Alternator to be O/H	15.08.18				ship staff	Done by Ship staff
15/04/18	E			Closed	All Suc. & O/B V/V need to be O/H	30.09.18	N/A			shore assistance	Done by Shipyard
15/04/18	Е			Closed	Water wash of Furnaces and tubes	15.07.18	ATL/017E		25.05.2018	ship staff	Done by Ship staff
15/04/18	E			Closed	In Steam Line all V/V to be O/H.				20.10.2018	ship staff	Done by Ship staff
15/04/18	Е			Closed	All steam line defective laggings to be rectify		ATL/015E		20.10.2018	ship staff	Done by Ship staff
15/04/18	E			Closed	M/E exhaust gas pipe lines bellow to be change.		N/A		22.05.2018	Shore assistance	Done by Shipyard staff
15/04/18	Е			Closed	Drain cooler tubes to be		N/A		30.05.2018	Shore	Done by Shipyard



: 10/08/2018 :2 of 5 Date Page No

: QHSE

Made by : QHS Approved by : MD Rev. No : 0

			clean and anodes to be renewed.				assistance	staff
15/04/18	E	Closed	M/E Jacket cooler No – 1 & 2 to be clean.	30.09.18	N/A	20.10.2018	Ship staff	Done by Shipyard staff
15/04/18	E	Closed	Acc. Air Cond. Compressor clean condenser and anodes renewal		N/A	27.07.2018	Ship staff	Done by Ship staff
15/04/18	E	Closed	Acc. Air Cond. Compressor –change evaporator		ATL/016E	06.04.2018	Shore assistance	Done by Shipyard staff
15/04/18	E	Closed	Refrig. No-1&2 Compressor clean condenser and anodes renewal		N/A	06.06.18	Ship Staff	Done by Ship staff
15/04/18	Е	Closed	No. 2 Main Air Reservoir Inspection		N/A	07.05.2018	Ship Staff	Done by Ship staff
15/04/18	E	Closed	Aux. Boiler Safety Valve O/H, Tested and Calibrated		N/A	10.05.2018	Shore assistance	Done by Shipyard staff
15/04/18	E	Closed	Econom. Boiler Safety Valve O/H, Tested and Calibrated		N/A	10.05.2018	Shore assistance	Done by Shipyard staff
15/04/18	E	Closed	Cascade Tank - cleaning		N/A	10.05.2018	Ship Staff	Done by Ship staff
15/04/18	E	Closed	MGPS Valves to be O/H		N/A	01.05.2018	Ship Staff	Done by Ship staff
15/04/18	Е	Closed	ME FO Q.C.Valve Inlet – O/H			04.07.18	Ship Staff	Done by ship staff
15/04/18	Е	Closed	C.W Expansion Tank cleaning		N/A	10.05.2018	Ship Staff	Done Ship staff
15/04/18	Е	Closed	Service and Settling FO tanks Cleaning		N/A		Shore assistance	Done by ship staff
15/04/18	Е	Closed	No1. P and No. 1 Stbd . FO Stor. Tanks - cleaning		N/A		Shore assistance	Done by Shipyard staff
15/04/18	Е	Closed	ME L.O Cooler - cleaning		N/A	30.06.18	Ship Staff	Done by Ship staff
15/04/18	E	Closed	ME FO filters – cleaning		N/A	31.05.2018	Ship Staff	Done by Ship staff
15/04/18	E	Closed	ME LO filters - cleaning		N/A	30.06.18	Ship Staff	Done by Ship staff
15/04/18	E	Closed	FWG - cleaning		N/A	30.04.2018	Ship Staff	Done by Ship staff



Date Page No : 10/08/2018

:3 of 5

Made by : QHSE Approved by : MD Rev. No : 0

15/04/18	E	Closed	Sea chests cleaning	_	N/A	04.06.18	Ship Staff	Done by Ship staff
			Filters high /low suction					
15/04/18	E	Closed	L.O cooler for AE 1,2 & 3 to be clean.		N/A	23.07.18	Ship Staff	Done by Ship staff
15/04/18	E	Closed	Air cooler (F/w & Air side) for AE 1,2 & 3 to be clean.		N/A	22.07.18	Ship Staff	Done by Ship staff
15/04/18	E	Closed	Main Air Compressor 1 &2 need to be O/H.	10.07.18	ATL/014E		Ship Staff	Done by Ship staff
15/04/18	E	Closed	Steam Boiler tube side to be pressure test.		N/A	02.07.2018	Ship Staff	Done by ship staff
15/04/18	E	Cancel	Navigation lights to be renewed			May, 18	Ship Staff	Done by Ship staff
15/04/18	E	Closed	Pneumatic V/V of Em'cy Fire P/P Suction side to be O/H.	02.07.18		12.07.18	Ship Staff	Done by ship staff
15/04/18	E	Closed	Pressure and Temp. Gauge Calibration + Certificate		N/A	20.10.2018	Ship Staff	Done by ship staff
15/04/18	E	Closed	Engine Crane –Test + Certificate		N/A	20.10.2018	Shore assistance	Done by ship staff
15/04/18	E	Closed	Slings and Lifting Device – Test + Certificate		N/A	20.10.2018	Shore assistance	Done by ship staff
15/04/18	E	Closed	Air Condition Refrig. S.W. Pump - Overhauling		ATL/018E	25.06.18	Ship Staff	Done by ship staff
15/04/18	E	Closed	Fire & General Service Pump - Overhauling		ATL/019E	20.05.2018	Ship Staff	Done by Shipyard staff
15/04/18	E	Closed	Cooling S.W. Pump		ATL/020E	14.05.2018	Ship Staff	Done by Shipyard staff
15/04/18	E	Closed	No. 2 F.O. Circulation Pump – Overhauling		ATL/021E	20.10.2018	Ship Staff	Done by Shipyard staff
15/04/18	E	Closed	Various Pipes in E/R to be replace and eliminate lacking		N/A	16.05.2018	Ship Staff	Done by Shipyard staff
15/04/18	E	Closed	All purifiers to be clean and OH according RH schedule.		ATL/010E ATL/011E ATL/012E	20.10.2018	Ship Staff	Done by Shipyard staff



Date Page No : 10/08/2018

:4 of 5

Made by : QHS Approved by : MD Rev. No : 0 : QHSE



Date : 10/08/2018
Page No :5 of 5
Made by : QHSE

Made by : QHS Approved by : MD Rev. No : 0